

Key:

PK1 Complete

PK1 Funded – in delivery

PK2 Complete

PK2 Planning delivery

Other Mitigation- works -site location

To note: 2012 Masterplan assumption

Alfreton Rd Rail Bridge - under review

Darley Abbey- Status:

Ring Bank – completed 2015

PLR – underway – completion forecast 2023

Chester Green –Status: Complete

Aida Bliss -Status: Complete

Duke Street – Status: Complete

Sowter Road –Status: Complete

(Munio I) Status: Complete

Riverside Chambers

Derwent St Flood Gate

Riverside Gardens

(Munio II) Status:

Mill Fleam PS Bass' Rec

To be completed 2023

Station Approach

Highway is allowed to flood.

Forecast Cost – Nil

Breadsall: Booker Wholesale

Status: Complete

Alfreton Road Industrial Estate

Status: Complete

Darley Playing Fields

Status: Flood mitigation complete

Landscape & Sport - mitigation & reinstatement to be completed in 2023

Etruria Gardens – Status Complete

Lower City Road – Status Complete

Derby Riverside – North:

Programme: Planning Application for 2023

Works – 2026 completion ambition

Derby Riverside – South (Meadow Rd)

Programme: Planning Application for 2023

Works – 2026 completion ambition

Derby Junction (5 Arches) Rail Bridge

Status: NR works undertaken